

**STATUS OF VARIOUS PROJECTS**  
**April 2024**

	<b>PRIMARY STAFF</b>	<b>TARGET COMPLETION DATE(S)</b>	
HOME Grant	Morris/Foster	2024	The house on Depot St. is waiting on a final test and inspection and then it will be complete. This should be accomplished in April. The Blythe St. house has footers and is 25% complete. The contractor has been told the house must be complete by the end of June when the grant contract expires.
Back Alley Paris	Foster/Morris/ Ray	June 2024	Artist Dan Knowles is working on the mural which is scheduled to be complete by June. The mural will be located on the Market Street side of the Wimberly Agency building.
2018 STBG Project for Signalization & Safety Upgrades at 3 Intersections Downtown	Foster/Morris	Fall 2024	Final Right of way plans are at TDOT, waiting on NTP. Preliminary Construction ready for submittal when NTP to Right of Way is received. TDOT has asked for more information on proprietary items request. TLM coordinating with BPU. NEPA re-eval approved.
Rison St Bridge Replacement	Foster/Morris	Summer 2024	TDOT has requested review of several documents related to six parcels on Rison Street. Still awaiting one signature on requested additional document. Documents have been reviewed by staff and requested additional information is being finalized to send back to TDOT.
2020 Multimodal Access Grant for 4 Downtown Intersections	Foster/ Morris	Fall 2024	Excess land process continues. Received final comments and preliminary construction plans. Addressed review comments and resubmitted construction plans. TDOT has asked for more information on proprietary items request. TLM coordinating with BPU. City is meeting with the landowners to sign initial contact forms.
2022 Multimodal Access Grant for Tyson/M.W. Intersection Upgrades & Sidewalk	Foster/Morris	Fall 2025	Began receiving comments from TDOT on preliminary plans. Completed preliminary construction estimate. Will be scheduling a public meeting sometime soon.
2021 TA Grant for Sidewalk Project along Fairgrounds & Royal Oak	Foster	Winter of 2026	Work continues on the SDC form, preliminary layout, and the preliminary grading plan. Received TDOT approval of design at Fairgrounds Road/ Wood Street intersection.
TDEC Water Infrastructure Improvement (WII) Grant	Foster	Spring 2026	Hydraulic modeling and work on city-wide report continues. TLM is looking at possible sites for stormwater detention for Brooks St. Project and has started work on preliminary calculations.
Downtown Improvement Grant	Morris/Crouch/Foster	Summer 2023	We have one additional project to be completed. Estimated completion date April 2024 due to weather. This project is 75% complete.
Municipal Facilities Project	Foster	Dependent on Direction	Ed Smith, local retiree with a background in historical preservation, is working with us to complete the Level II documentation of our current City Hall that SHPO has requested. Looking at new property to be purchased for the relocation of the fire station. Will be revising the PAR for RD to include the new property. Continuing to work on layout revisions and exterior elevations.
Volunteer Sidewalk Issue	Foster	ASAP	Sidewalk has been corrected. This project is complete.