

# PARIS TRAFFIC SIGNAL UPGRADE

## PROJECT SCHEDULE

Tentative Schedule - February 28, 2022	STBG	Multi Modal
<i>(Schedule is contingent on TDOT review times and row acquisition)</i>		
Submit Preliminary Right of Way (ROW) Drawings	March 2023	April 2023
Receive TDOT Comments on ROW Drawings	April 2023	May 2023
Submit Final ROW Drawings	April 2023	May 2023
Submit Excess Land Application	April 2023	May 2023
Receive Notice to Proceed (NTP) to ROW	May 2023	June 2023
Begin Final Utility Coordination	May 2023	June 2023
Begin ROW Acquisition Process	May 2023	June 2023
Submit Preliminary Construction Plans	May 2023	June 2023
Receive TDOT comments on Preliminary Construction Plans	June 2023	July 2023
Complete Final Utility Coordination	June 2023	July 2023
Submit Final Construction Plans & Preliminary Specifications & DBE Goal	July 2023	August 2023
Submit Construction Estimate and Final Specifications	August 2023	September 2023
Receive ROW Certification	September 2023	October 2023
Receive NTP to Construction	October 2023	November 2023
Bid Project	December 2023	December 2023
Preconstruction Meeting	January 2024	January 2024
Complete Construction	July 2024	July 2024